

Minutes

Project	BMA Community Network		Meeting No.	
Subject	BCN Community Liaison Meeting		Date	25 August 2011
Venue	Coalfields Training and Excellence Centre, Moranbah		Time	10:00 am to 11:00 am
Chair	Julie Boyd (JB)		Ref	20110825-DMS-MIN-004 RevA
Attendees	Andy Cameron (AC)	Bechtel		
	Bruce Egerton (BE)	Bechtel		
	Dave Makinson (DM)	Bechtel		
	Brendan Lynn (BL)	BMA		
	Dee Elliott (DE)	BMA		
	Karyn Looby (KL)	BMA		
	Kristin Rogers (KR)	BMA		
	Nikki Wright (NW)	Department of Employment, Economic Development and Innovation		
	Roger Ferguson (RF)	Isaac Regional Council		
	Chris Munro (CM)	Moranbah East State School		
	John King	Moranbah Newsagency		
	Leah Cavanagh (LC)	Parsons Brinckerhoff		
	Apologies	Kris Sheehan	BMA	
Lauren Barnaby		BMA		
Chris McFarlan		Moranbah and District Support Services		
Ruth Flynn		Moranbah Hospital		
Barbara Nicholls		Moranbah State High School		
Mark Crawley		Isaac Regional Council		
	Stacey Budby	Woorra Consulting		

Item	Status
1. Welcome	
<ul style="list-style-type: none"> JB ran through list of apologies and welcomed BE and AC from Bechtel who attended the meeting to present on the Bechtel procurement strategy. 	
2. Review of previous minutes	
<ul style="list-style-type: none"> All attendees endorsed previous minutes. 	

Item	Status
3. Project update	
3.1 Caval Ridge Mine (CRM)	
<ul style="list-style-type: none"> ■ The Minister for State Development and Trade announced an extension to consider the Call-In decision of the Development Applications for the Buffel Park Accommodation Village. A decision is expected in September 2011. 	
<ul style="list-style-type: none"> ■ Caval Ridge Mine Operational Workforce Change Request was advertised for public review from Monday 18 July and closed on Monday 15 August 2011. 	
<ul style="list-style-type: none"> ■ Rail Alignment Change Request has been submitted which requests the re-alignment of the proposed spur and rail loop. It: <ul style="list-style-type: none"> ▶ allows for a more direct alignment of the rail line 	
<ul style="list-style-type: none"> ▶ is 5 km shorter and up to 4 km further away from Moranbah reducing noise impacts.. 	
3.2 Daunia Mine (DAU)	
<ul style="list-style-type: none"> ■ Temporary office facilities are now on site awaiting installation. 	
<ul style="list-style-type: none"> ■ Site security contractor for the project has mobilised to site. 	
<ul style="list-style-type: none"> ■ The Coal Handling Preparation Plant (CHPP) construction contract has been awarded. 	
<ul style="list-style-type: none"> ■ The emergency services contract has been awarded. 	
<ul style="list-style-type: none"> ■ Truck movements and construction work expected to commence in September. 	
<ul style="list-style-type: none"> ■ Daunia Mine (DAU) will source materials from the quarry located on the Peak Downs Highway during construction. 	
<ul style="list-style-type: none"> ■ RF mentioned that the Isaac Regional Council (IRC) has safety concerns over the entry/exit to the quarry on the Peak Downs Highway. 	
<ul style="list-style-type: none"> ■ BE explained that alternate routes for the transport of quarry materials to DAU has been investigated but due to multiple creek crossings between the quarry and DAU an alternate route is not available. 	
<ul style="list-style-type: none"> ■ Bechtel and BMA will take the IRC's concerns back to the DAU Project Managers for consideration. 	
3.3 Environmental update	
<ul style="list-style-type: none"> ■ The BMA air monitoring station is connected to power and all relevant infrastructure has been installed. 	
<ul style="list-style-type: none"> ■ BMA are currently working with Ergon Energy and the monitor manufacturers to complete operational commissioning. 	
<ul style="list-style-type: none"> ■ Baseline data collection is expected to commence by mid-September. 	
4. Social Impact Management Plan (SIMP) update	
<ul style="list-style-type: none"> ■ To date, SIMP discussions held with the BCN have included: 	
<ul style="list-style-type: none"> ▶ purpose and structure of SIMP 	

Item	Status
<ul style="list-style-type: none"> ▶ existing characteristics, and update 	
<ul style="list-style-type: none"> ▶ impacts, and update. 	
<ul style="list-style-type: none"> ■ The next steps for the SIMP include: 	
<ul style="list-style-type: none"> ▶ drafting strategies and implementation program 	
<ul style="list-style-type: none"> ▶ state agency consultation 	
<ul style="list-style-type: none"> ▶ consultation with BCN on strategies and monitoring 	
<ul style="list-style-type: none"> ▶ release draft SIMP for consultation. 	
<ul style="list-style-type: none"> ■ DE explained that it is important to review the impacts identified in the Social Impact Assessment (SIA) to ensure that they haven't changed since the SIA was drafted. 	
<ul style="list-style-type: none"> ■ The CRM SIMP will include overarching plans for the community which are BMA wide and also include CRM specific mitigation strategies. 	
<ul style="list-style-type: none"> ■ DE explained that the draft SIMP, once reviewed by the BCN and the Government, will be released for a public consultation period. 	
<p>4.1 SIMP case study</p>	
<ul style="list-style-type: none"> ■ DE presented on three SIMPs which have been released including: 	
<ul style="list-style-type: none"> ▶ Qld Curtis LNG – http://www.ggc.com.au/dbase_upl/QCLNG-SIMP.pdf 	
<ul style="list-style-type: none"> ▶ Wandoan Coal Project – http://www.wandoancoalproject.com.au/userfiles/file/250511%20FINAL%20WCP%20SIMP%20for%20CoG.pdf 	
<ul style="list-style-type: none"> ▶ APLNG – http://www.aplng.com.au/pdf/eis/supp/LNGSocialImpactManagementPlan.pdf 	
<ul style="list-style-type: none"> ■ DE drafted the Qld Curtis LNG SIMP and explained that the project was different to CRM as it spanned over 600 kms and impacted multiple communities. 	
<ul style="list-style-type: none"> ■ All of the examples followed similar formats and included detailed sections on shared responsibilities (company/government), implementation of the SIMP and performance measurements. 	
<ul style="list-style-type: none"> ■ The SIMP covers the life of the operation and will be reviewed periodically to ensure that the data is accurate and that impacts and mitigation strategies are still appropriate. 	
<ul style="list-style-type: none"> ■ DE to investigate the BCN requirements for the SIMP moving forward (during implementation). 	
<p>4.2 Housing study update</p>	
<ul style="list-style-type: none"> ■ The Office of Economic and Statistical Research (OESR) are in the process of analysing data, producing analysis and projections. 	
<ul style="list-style-type: none"> ■ BMA is hoping to have the draft of the study produced by the end of the year. The 	

Item	Status
draft will be presented to the BCN at the first meeting in 2012.	
5. Bechtel procurement strategy	
<ul style="list-style-type: none"> ■ Bechtel is a global leader in engineering, procurement and construction management (EPCM). 	
<ul style="list-style-type: none"> ■ Bechtel is the EPCM contractor for the BHP Billiton Project Hub in Brisbane. 	
<ul style="list-style-type: none"> ■ Bechtel teams are now mobilising to BHP Billiton project sites with procurement opportunities for local businesses. 	
<ul style="list-style-type: none"> ■ Suppliers are being invited to register an expression of interest against specific work packages or register a general expression of interest for various projects being managed by Bechtel. 	
<ul style="list-style-type: none"> ■ Suppliers can register their interest via Industry Capability Network (ICN) – a not-for-profit organisation supported by the Queensland Government to identify procurement opportunities and increase local industry access to major domestic and global projects http://www.gateway.icn.org.au/. 	
<ul style="list-style-type: none"> ■ BMA and Bechtel are meeting with the Moranbah Traders Association on 13 September to present on the procurement strategy. 	
<ul style="list-style-type: none"> ■ DM explained that Bechtel are looking to employ local residents for various roles based in Moranbah. DM encouraged residents to contact Bechtel either through their Moranbah office or by visiting the Bechtel website. 	
6. IRC Adaptive Communities presentation	
<ul style="list-style-type: none"> ■ Scott Riley (SR) from the IRC attended the BCN to present on the Adaptive Communities study undertaken by Council. 	
<ul style="list-style-type: none"> ■ The Adaptive Communities initiative invited residents of Moranbah to view six accommodation concepts for non-permanent residents and nominate the concept which they believe suits the future of the community. 	
<ul style="list-style-type: none"> ■ The six concepts included: 	
<ol style="list-style-type: none"> 1. apartment/unit buildings 	
<ol style="list-style-type: none"> 2. motel/serviced apartments 	
<ol style="list-style-type: none"> 3. integrated suburb 	
<ol style="list-style-type: none"> 4. combination of concepts a,b,c 	
<ol style="list-style-type: none"> 5. fringe of urban area 	
<ol style="list-style-type: none"> 6. new town. 	
<ul style="list-style-type: none"> ■ More information on the Adaptive Communities initiative can be found by visiting www.adaptivecommunities.com.au. 	
7. Next meeting	
The next SIMP meeting is scheduled for Wednesday 14 September 2011 at the Coalfields Training and Excellence Centre.	